

## OL/NBPO WEEKLY REPORT - PERIOD ENDING 5 NOVEMBER 1986

1. Progress Reports on Tasks Assigned by the Senior Management:

*yes*  
STAT *q* The Chief, New Building Project Office (NBPO), OL, briefed the Deputy Director for Administration, ~~on 31 October 1986~~ on the status of the New Building Construction Budget, with emphasis ~~was~~ placed on unobligated funds.

## 2. Major Events that Have Occurred During the Preceding Week:

*yes*  
STAT *see attached rewrite* ① *or reports that*

*covers*  
STAT *yes- see attached rewrite* a. ~~A number of new activities have begun at the Headquarters construction site. Copper foil shielding is now being installed on the second floor, This material is being placed on the exterior surface of the window wall. Insulating material is being placed in the exterior walls on the 4th, 5th, and 6th floors of the North Tower. ④ Exterior glass work has begun at the Route 123 Security Control Center. Installation of the suspended ceiling grid system has started on the ground floor of the North Tower. ③ Shrubbery is being placed in the new building on north side courtyard planters. ② The first load of marble for the column arrived on site, on 3 November. These first pieces will be placed in the colonnade area.~~ *area in front of the atrium will receive*

*yes- see attached rewrite* b. The Load Management System arrived at the ~~the first delivery~~ Powerhouse ~~on 30 October and is now being installed. It and will ultimately will provide computerized control of the emergency generators and main circuit breakers in the event of a power failure.~~

*yes*  
STAT *\* On 30 October, the Chief, New Building Project Office (NBPO), OL, met with representatives of the National Capital Planning Commission (NCPC) to discuss materials to be submitted to the Commission regarding the Route 123 off-site road improvement program. It appears we have most of the material on hand or can have it available in two weeks. A meeting was held on 31 October with representatives of Dewberry and Davis to ascertain how rapidly they can revise the CIA master plan drawings to show the new road improvements. These revised drawings should be available on 13 November. This is the longest lead-time item needed for the NCPC hearing which is scheduled for 4 December 1986.*

*No*  
STAT d. The New Building Project Office responded to a telephone request from Information Management Systems Staff (IMSS), OL, for pictures of the "Building of the Year" award for the New Headquarters Building. They will use it in the upcoming Logistics Quarterly. The award, which is a silver-plated cross-section piece of a steel "I" beam with appropriate engraving, was photographed by Printing and Photography Division, OL, in their studio. Completed color slides were forwarded to IMSS. [redacted]

*No*  
STAT e. Operational testing for boilers #2 and #3 is scheduled for 4-7 November at the Headquarters Powerhouse. The boilers will operate at varying load conditions and will use the dual fuel capability which has been installed in these recently re-configured boilers. [redacted]

*yes*  
*see rewrite*  
STAT f. The middle third of North Parking Lot at Headquarters was completed on 3 November. The new Northeast Entrance Parking area was completed adding 80 spaces including Handicapped and Vanpool parking. Work has begun on the final third of the North Lot. It is scheduled for completion by the end of the November. [redacted]

*yes*  
*see rewrite*  
STAT g. Traffic was returned to normal at the Route 123 gate on 1 November. The inbound and outbound lanes pass beneath the newly constructed canopy of the Security Control Center. [redacted]

*\* \* \**  
STAT h. On 3 November, the New Building Project Office /OL escorted Mr. Robert Weinman through the New Headquarters Building. Mr. Weinman is a potential sculptor for a statue of General Donovan. [redacted]

*yes*  
STAT i. On 30 November, the New Building Project Office (NBPO), OL, was informed by the Facilities Management Division, OL, that the Facility Management Board approved a request by the Directorate of Intelligence to allow the Intelligence Producers Council, Management Planning Support Staff (MPSS) and Non-Acoustic Anti-submarine Warfare Staff vice the Analytic Support Group to occupy space in the New Headquarters Building (NHB). NBPO has scheduled a meeting on 7 November with MPSS to ascertain the impact of this decision on existing construction documents for the NHB. [redacted]

*No*  
STAT j. On 29 October, the second gas turbine generator to undergo testing suffered minor damage to its exciter. Parts are on site and repairs are expected to start on 6 November. [redacted]

*no moving targets right?*

3. Upcoming Events:

*yes*  
*OL reports that the*  
Quarterly aerial photography of the New Headquarters Building construction project has been scheduled for the second week of November, subject to weather and pilot/aircraft availability.

4. ~~Management Activities and Concerns:~~

~~None.~~

Chief, New Building Project

Office

D/OL

C/FMD/OL

As reports new activities have begun at the Headquarters construction site:

- 1) Copper foil shielding is being installed on the <sup>exterior surface of the</sup> second floor window wall. The first load of marble column covers have arrived and are being installed on the colonnade in the atrium area.
- 2) The Load Management System which will provide computerized control of the emergency generators and main circuit breakers in the powerhouse in the event of a power failure are being installed.
- 3) Traffic was returned to normal at the 123 gate on 1 November. The inbound and outbound lanes pass beneath the newly constructed canopy of the Security Control Center.
- 4) The middle third of the North Parking Lot was completed on 3 November. The new Northeast Entrance Parking area was completed adding 80 spaces which includes Handicapped and Vanpool parking. Work has begun on the final third of the North Lot and is scheduled for completion by the end of November.